

GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT

PMGSY- Phase VIII – Warangal District-Package No. AP-VIII -2114 "Road from Vengalapur to Gonepally, Thadvai (M) in Warangal District – Granting Post facto Extension of Agreement Time from 19.10.2011 to 31.12.2011 for a period of 74 days without penalty – Orders – Issued.

-----  
PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 616

Dated: 16-04-2012.

Read the following:-

- 1) G.O.Rt.No.68, PR&RD(Progs.II) Dept, dated.27.02.2009.
- 2). From the ENC(PR), PMGSY, Lr.No.W16/DEE.IV/PMGSY Ph. VIII-2119/WGL/EOAT, dated 24-3-2012.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal hereby grant post-facto Extension of Agreement Time from 19.10.2011 to 31.12.2011 for a period of 74 days without penalty as the delay is not attributed by the Contractor due to Telengana JAC Strike and flow of water in Jampanna vagu due to monsoons and seepage water from Laknavaram Cheruvu in respect of work "Road from Vengalapur to Gonepally, Thadvai (M) in Warangal District" under PMGSY Phase IX Package No. APVIII-2114.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.
3. A copy of this order available on the internet and can be accessed at [www.ap.gov.in/goir](http://www.ap.gov.in/goir).

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL  
PRINCIPAL SECRETARY TO GOVERNMENT

To  
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.  
The Superintending Engineer,(PR), Warangal District.

Copy to:

The PS to Hon'ble Min.(PR&RWS).  
Sc/Sf.

//FORWARDED BY ORDER//

SECTION OFFICER.